BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BASAVALINGAPPA SAMUDAYA BHAVANA AND CONSTRUCTION OF AMBEDKAR BHAVAN IN AMRUTHAHALLI IN WARD NO 07 (CALL-7)

Agency	Umesh N (Venkateshwara Asphalts and Concrete Mix), No:01, Ammaji Arcade, Bangaluru Circle, Hesaraghatta Main Road, Bengaluru-560073

PREMEASUREMENT SHEET - First & Part Bill

Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item no 53		Supplying and wiring adopting loop system in existing PVC Conduit /casing capping casing capping using 2x1.5Sqmm (Phase & Neutral) & 1x1.0 sqmm (Earth wire) FRLS multi strand PVC insulated copper wire (confirming to IS-694: and latest amendments) without control switch shall be fixed on the existing plastic sheet/ gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block, complete for each outlet. Three outlet in a row, above 6Mtr upto 10Mtr from tapping point to out let via switches							
Measurements Taken On									
			point	20				20.00	
							Total Executed Quantity	20.00	
							Qty Carried to Summary	20.00	

CIVIL Pro Sig..... Date..... BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER 02.01.2024 ASSISTANT EXECUTIVE ENGINEER 2/1/24

Assistant Executive Engineer
Kodigchalli Sub Division
BBMP, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BASAVALINGAPPA SAMUDAYA BHAVANA AND CONSTRUCTION OF AMBEDKAR BHAVAN IN AMRUTHAHALLI IN WARD NO 07 (CALI-7)

Agency	Umesh N (Venkateshwara Asphalts and Concrete Mix), No:01, Ammaji Arcade, Bangaluru Circle, Hesaragahatta Main Road, Bengaluru-560073

PREMEASUREMENT SHEET - First & Part Bill

Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item no 54		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments. 1 sqmm							
Measurements Taken On									
			Mtr		2900.00			2900.00	
							Total Executed Quantity	2900.00	
							Qty Carried to Summary	2900.00	

CIVIL Pro Sig..... Date..... BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER 02.07.2024 ASSISTANT EXECUTIVE ENGINEER

Assistant Executive Enginee
Kodigehalli Sub Division
BBMP, Ban

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BASAVALINGAPPA SAMUDAYA BHAVANA AND CONSTRUCTION OF AMBEDKAR BHAVAN IN AMRUTHAHALLI IN WARD NO 07 (CALL-7)

Agency	Umesh N (Venkateshwara Asphalts and Concrete Mix), No:01, Ammaji Arcade, Bangaluru Circle, Hesaragahatta Main Road, Bengaluru-560073

PREMEASUREMENT SHEET - First & Part Bill

Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item no 55		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments. 1.5 sqmm							
Measurements Taken On									
			Mtr		4550.00			4550.00	
							Total Executed Quantity	4550.00	
							Qty Carried to Summary	4550.00	

CIVIL Pro Sig..... Date..... BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER 02.01.2024 ASSISTANT EXECUTIVE ENGINEER 2/1/24

Assistant Executive Engi
Kodigehalli Sub Divisi
BBMP, Bangalore

BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BASAVALINGAPPA SAMUDAYA BHAVANA AND CONSTRUCTION OF AMBEDKAR BHAVAN IN AMRUTHAHALLI IN WARD NO 07 (CALL-7)

Agency	Umesh N (Venkateshwara Asphalts and Concrete Mix), No:01, Ammaji Arcade, Bangaluru Circle, Hesaragahatta Main Road, Bengaluru-560073

PREMEASUREMENT SHEET - First & Part Bill

Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item no 56		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments. 2.5 sqmm							
Measurements Taken On									
			Mtr		600.00			600.00	
							Total Executed Quantity	600.00	
							Qty Carried to Summary	600.00	

CIVIL Pro Sig..... Date..... BANGALORE

CONTRACTOR

PMC

02.01.2024

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Assistant Executive Engin
Kodigehalli Sub Division
BBMP, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BASAVALINGAPPA SAMUDAYA BHAVANA AND CONSTRUCTION OF AMBEDKAR BHAVAN IN AMRUTHAHALLI IN WARD NO 07 (CALL-7)

Agency	Umesh N (Venkateshwara Asphalts and Concrete Mix), No:01, Ammaji Arcade, Bangaluru Circle, Hesaragahatta Main Road, Bengaluru-560073

PREMEASUREMENT SHEET - First & Part Bill

Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item no 57		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments. 4 sqmm							
Measurements Taken On									
			Mtr		400.00			400.00	
							Total Executed Quantity	400.00	
							Qty Carried to Summary	400.00	

CIVIL Pro
Sig.....
Date.....
BANGALORE

CONTRACTOR

PMC

02.01.2024
ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BASAVALINGAPPA SAMUDAYA BHAVANA AND CONSTRUCTION OF AMBEDKAR BHAVAN IN AMRUTHAHALLI IN WARD NO 07 (CALL-7)

Agency	Umesh N (Venkateshwara Asphalts and Concrete Mix), No:01, Ammaji Arcade, Bangaluru Circle, Hesaragahatta Main Road, Bengaluru-560073

PREMEASUREMENT SHEET - First & Part Bill

Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item no 58		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments. 6 sqmm							
Measurements Taken On									
			Mtr		60.00			60.00	
							Total Executed Quantity	60.00	
							Qty Carried to Summary	60.00	

CIVTL Pro Sig..... Date..... BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER 02.01.2024 ASSISTANT EXECUTIVE ENGINEER

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BASAVALINGAPPA SAMUDAYA BHAVANA AND CONSTRUCTION OF AMBEDKAR BHAVAN IN AMRUTHAHALLI IN WARD NO 07 (CALI-7)

Agency	Umesh N (Venkateshwara Asphalts and Concrete Mix), No:01, Ammaji Arcade, Bangaluru Circle, Hesaragahatta Main Road, Bengaluru-560073

PREMEASUREMENT SHEET - First & Part Bill

Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item no 59		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments.10 sqmm							
Measurements Taken On									
			Mtr		90.00			90.00	
							Total Executed Quantity	90.00	
							Qty Carried to Summary	90.00	

CIVIL Pro Sig..... Date..... BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER 02.01.2024

Assistant Executive Engineer
ASSISTANT EXECUTIVE ENGINEER
Kodigehalli Sub Division
BBMP, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BASAVALINGAPPA SAMUDAYA BHAVANA AND CONSTRUCTION OF AMBEDKAR BHAVAN IN AMRUTHAHALLI IN WARD NO 07 (CALL-7)

Agency	Umesh N (Venkateshwara Asphalts and Concrete Mix), No:01, Ammaji Arcade, Bangaluru Circle, Hesaragahatta Main Road, Bengaluru-560073

PREMEASUREMENT SHEET - First & Part Bill

Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item no 79		Supplying 50mm wooden plug, tapered from 50x50mm to 25x25mm and fixing by using binding wire before concreting a roof slab.							
Measurements Taken On									
			No	950				950.00	
							Total Executed Quantity	950.00	
							Qty Carried to Summary	950.00	

CIVIL Pro Sig..... Date..... BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER 02.01.2024 ASSISTANT EXECUTIVE ENGINEER

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BASAVALINGAPPA SAMUDAYA BHAVANA AND CONSTRUCTION OF AMBEDKAR BHAVAN IN AMRUTHAHALLI IN WARD NO 07 (CALL-7)

Agency	Umesh N (Venkateshwara Asphalts and Concrete Mix), No:01, Ammaji Arcade, Bangaluru Circle, Hesaragahatta Main Road, Bengaluru-560073

PREMEASUREMENT SHEET - First & Part Bill

Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
E25		Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement and testing of joints complete. (internal work exposed on wall) - 50mm nominal OD pipes.							
Measurements Taken On									
		Second Floor	m	13	6.00			78.00	
							Total Executed Quantity	78.00	
							Qty Carried to Summary	78.00	

CIVIL Pro Sig..... Date..... BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER 05.01.2024 ASSISTANT EXECUTIVE ENGINEER

Assistant Executive Engineer
Kodigehalli Sub Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BASAVALINGAPPA SAMUDAYA BHAVANA AND CONSTRUCTION OF AMBEDKAR BHAVAN IN AMRUTHAHALLI IN WARD NO 07 (CALL-7)

Agency	Umesh N (Venkateshwara Asphalts and Concrete Mix), No:01, Ammaji Arcade, Bangaluru Circle, Hesaragahatta Main Road, Bengaluru-560073

PREMEASUREMENT SHEET - First & Part Bill

Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
E26		Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement and testing of joints complete. (internal work exposed on wall) - 25mm nominal OD pipes.							
Measurements Taken On									
		First Floor	m	8	6.00			48.00	
		Second Floor	m	12	6.00			72.00	
							Total Executed Quantity	120.00	
							Qty Carried to Summary	120.00	

CIVIL Pro Sig..... Date..... BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER 05.01.2024 ASSISTANT EXECUTIVE ENGINEER

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BASAVALINGAPPA SAMUDAYA BHAVANA AND CONSTRUCTION OF AMBEDKAR BHAVAN IN AMRUTHAHALLI IN WARD NO 07 (CALL-7)

Agency	Umesh N (Venkateshwara Asphalts and Concrete Mix), No:01, Ammaji Arcade, Bangaluru Circle, Hesaragahatta Main Road, Bengaluru-560073

PREMEASUREMENT SHEET - First & Part Bill

Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
E27		Providing and fixing on wall face unplasticised Rigid PVC rain water pipes conforming to 15:13592 Type A including jointing with seal ring conforming to IS:5382, leaving 10mm gap for thermal expansion, (i) Single socketed pipes 100mm diameter							
Measurements Taken On									
		First Floor	m	5	6.00			30.00	
		Second Floor	m	8	6.00			48.00	
		Rain Water Pipe	m	4	6.00			24.00	
							Total Executed Quantity	102.00	
							Qty Carried to Summary	102.00	

CIVIL Pro Sig..... Date..... BANGALORE

05.01.2024

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BASAVALINGAPPA SAMUDAYA BHAVANA AND CONSTRUCTION OF AMBEDKAR BHAVAN IN AMRUTHAHALLI IN WARD NO 07 (CALL-7)

Agency	Umesh N (Venkateshwara Asphalts and Concrete Mix), No:01, Ammaji Arcade, Bangaluru Circle, Hesaragahatta Main Road, Bengaluru-560073

PREMEASUREMENT SHEET - First & Part Bill

Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
		Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) Mix 1:2:4 (M15) Using 20 mm nominal size graded crushed coarse aggregates							
E29									
Measurements Taken On									
		First Floor							
		For Stage	Cum	1	8.20	5.35	0.075	3.29	
		LHS-Room	Cum	1	4.85	3.00	0.075	1.09	
		RHS-Room	Cum	1	4.85	4.65	0.075	1.69	
		Deduction							
		Steps	Cum	-4	1.20	0.30	0.075	-0.11	
		Second Floor							
		For Toilet area							
		Gents Toilet	Cum	1	2.18	1.70	0.075	0.28	
			Cum	1	1.60	1.00	0.075	0.12	
			Cum	1	1.45	1.05	0.075	0.11	
		Ladies Toilet	Cum	1	2.30	1.70	0.075	0.29	
			Cum	2	1.50	1.10	0.075	0.25	
							Total Executed Quantity	7.02	
							Qty Carried to Summary	7.02	

8/1/24

Assistant E
Kodigeh
BBM

CIVIL Pro
Sig.....
Date.....
BANGALORE

CONTRACTOR PMC 08.01.2024 ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER